

Memorandum



CITY OF DALLAS

DATE June 17, 2010

TO Trinity River Corridor Project Committee Members:

David A. Neumann (Chairman)

Carolyn R. Davis

Steve Salazar (Vice-Chair)

Vonciel Jones Hill

Mayor Pro Tem Dwaine Caraway

Delia Jasso

Deputy Mayor Pro Tem Pauline Medrano

Linda Koop

SUBJECT **Periodic Inspection Report No. 9
Maintenance Deficiency Correction Period (MDCP) May 2010 Update**

As of May 31, 2010, the City has completed 162 of the 198 items in the MDCP plan which is the action plan staff submitted to the US Corps of Engineers (Corps) to address the O&M deficiencies in the levee system as described in the Periodic Inspection Report No. 9 (PI #9).

6 out of the 36 remaining MDCP items are currently underway and are anticipated to be completed by the week of June 21. These are highlighted in the attached report and are as follows:

- Baker Pump station corrosion on the 4 flap gates
- Charlie Pump Station erosion at the right side of slopes
- DART bridge erosion around the bridge piers on the landside crest of the levee
- Big Coombs Creek pressure sewer erosion on the slope
- Little Coombs Creek pressure sewer erosion on the right slope
- Pavaho discharge channel slope slide on the left bank

The remaining 30 of the 36 MDCP items are also included in the attached report.

If you have additional questions, please let me know.

Jill A. Jordan, P.E.
Assistant City Manager



THE TRINITY

DALLAS

c: Honorable Mayor and Members of the City Council
Mary K. Suhm, City Manager
Ryan S. Evans, First Assistant City Manager
A. C. Gonzalez, Assistant City Manager
Forest E. Turner, Assistant City Manager
Jeanne Chipperfield, Chief Financial Officer
Deborah A. Watkins, City Secretary

Thomas P. Perkins, Jr., City Attorney
Craig D. Kinton, City Auditor
Judge C. Victor Lander
Helena Stevens-Thompson, Assistant to the City Manager
Frank Libro, Director, Public Information Office
Kelly High, Director, Trinity Watershed Management
Rebecca Rasor, P.E., Managing Director, Trinity River Corridor Project

Maintenance Deficiency Correction Period Report May 2010

ID No.	Rated Item	Levee/ Struc-ture	Template Section	Remark Rating	Location/ Remarks/ Recommendations	Correction Plan	Est. Date to Be Addressed
022	Closure Structures	East Levee	Embankment	U	Seepage under the stop logs through the RxR ballast expected.	Long term solution is to have a new gate designed and constructed. Design is currently underway on the long term solution. Interim solution is HESCO Bastions - See Section 3.1.1 of MDCP.	Jul-10
209	Closure Structures	Rochester	Embankment	U	Three active closures. The RxR closure at Rail Road Street had been damaged.	Long term solution is to have a new gate designed and constructed. Design is currently underway on the long term solution. Interim solution is HESCO Bastions - See Section 3.1.1 of MDCP.	Jul-10
019	Closure Structures	East Levee	Floodwall	U	2 Stop log gate structures had been compromised by unauthorized removal of the sill.	Long term solution is to have a new gate designed and constructed. Design is currently underway on the long term solution. Interim solution is HESCO Bastions - See Section 3.1.1 of MDCP.	Jul-10
020	Closure Structures	East Levee	Floodwall	U	The locations for placement of center posts for the stop logs were not visible.	Long term solution is to have a new gate designed and constructed. Design is currently underway on the long term solution. Interim solution is HESCO Bastions - See Section 3.1.1 of MDCP.	Jul-10
222	Closure Structures	Rochester	Floodwall	U	Three active closures. The "levee closure" structure for the railroad tracks did not have a concrete sill to effect a seal when the stop log is placed in the closure.	Long term solution is to have a new gate designed and constructed. Design is currently underway on the long term solution. Interim solution is HESCO Bastions - See Section 3.1.1 of MDCP. Approval from the Coprs is pending on the temporary measures compl	Jul-10
058	Concrete Surfaces	East Levee	Interior Drainage	M	Turtle Creek Pressure Conduit - There was moderate seepage at some of the joints.	Joints will be sealed using a yet undetermined sealant.	Jul-10
041	Intake and Discharge Pipelines	Turtle Creek Pressure Conduit - EL	Pressure Conduit	M	Turtle Creek Pressure Conduit - There was moderate seepage at some of the joints.	Joints will be sealed using a yet undetermined sealant.	Jul-10
161	Structure	Coombs Creek Pressure Diversion - WL	Pressure Conduit	M	Right wing wall at Coombs Creek Pressure Diversion had a 3 inch separated joint with exposed rebar.	Remove loose concrete, seal rebar and patch with cementitious material. Monitor and install tiebacks if necessary.	Sep-10
069	Other Metallic Items	Baker Pump Station - EL	Pump Station	M	Baker Pump Station - Some corrosion on 4 flap gates.	Corrosion will be neutralized and gate painted.	Jun-10
130	Encroachments	West Levee	Embankment	U	Sta. 253+70 had gas line crossing levee (not streamlined).	The owner will be requested to provide documentation (permits, authorization, & design documentation) to the Corps	Sep-10
131	Encroachments	West Levee	Embankment	U	Sta. 329+70 had 6" jet fuel pipeline crossing.	The owner of the jet fuel line has been contacted. Documentation of the most recent Pipeline Safety Evaluation has been requested. The city has provided this documentation to the Corps and approval is pending.	Jul-10

Maintenance Deficiency Correction Period Report May 2010

ID No.	Rated Item	Levee/ Struc-ture	Template Section	Remark Rating	Location/ Remarks/ Recommendations	Correction Plan	Est. Date to Be Addressed
140	Encroachments	WWTP	Embankment	U	84" Emergency outfall control valve (east corner levee system) and 2 control valves (south corner area levee system) are on the levee crest.	There are multiple encroachments in the levee at the CWWTP. The Corps indicated in their PI No. 9 explanation that they are unauthorized & there is no documentation of District Engineer review or authorization. These city utility encroachments pre-date the levees themselves which were reconstructed by the City in the early 1990's & were incorporated into the federal Dallas Floodway System in 1996. Because the encroachments were part of the original design plans and the levees were constructed before they became part of the federal system, there were not any permits or District Engineer review during the design/construction phase. Based on the Corps Sept. 30, 2009 comments, that these encroachments should be treated as other unacceptable encroachments and should be remedied accordingly, the City will obtain the necessary approvals for these encroachments	Aug-10
192	Encroachments	WWTP	Embankment	U	Other lines under levee: 84" emergency outfall (120" dia. & 48" dia.), 66" dia. plant outfall (emergency use), 10'x10' main double box culvert outlet, 84" dia. waste water gravity main line, 60" dia. waste water gravity line, abandoned outfall, and numerou	There are multiple encroachments in the levee at the CWWTP. The Corps indicated in their PI No. 9 explanation that they are unauthorized & there is no documentation of District Engineer review or authorization. These city utility encroachments pre-date the levees themselves which were reconstructed by the City in the early 1990's & were incorporated into the federal Dallas Floodway System in 1996. Because the encroachments were part of the original design plans and the levees were constructed before they became part of the federal system, there were not any permits or District Engineer review during the design/construction phase. Based on the Corps Sept. 30, 2009 comments, that these encroachments should be treated as other unacceptable encroachments and should be remedied accordingly, the City will obtain the necessary approvals for these encroachments	Aug-10
002	Unwanted Vegetation Growth	System	Embankment	Obs	A survey of areas where trees were within 50 feet of levee toes needs to be conducted in the future. (Trees at Sta. 473+90, 524+25)	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study

Maintenance Deficiency Correction Period Report May 2010

ID No.	Rated Item	Levee/ Struc-ture	Template Section	Remark Rating	Location/ Remarks/ Recommendations	Correction Plan	Est. Date to Be Addressed
054	Encroachments	East Levee	Interior Drainage	Obs	Trees growing around levee toe sumps.	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study
227	Unwanted Vegetation Growth	East Levee	Embankment	U	Sta. 147+70 - had tree growing on the river side levee toe.	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study
228	Unwanted Vegetation Growth	East Levee	Embankment	U	Sta. 473+90, 524+25, & I-30 - Trees within 50 feet of levee toes.	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study
205	Unwanted Vegetation Growth	Rochester	Embankment	U	Large trees within 50 feet of landside levee toe.	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study
123	Unwanted Vegetation Growth	West Levee	Embankment	U	Sta. 350+00, 371+50, 376+50, and near HWY 30 had trees within 50 feet of levee toes.	Trees will be removed using established Corps procedure.	To be addressed as part of Corps' System Study
212	Erosion/ Bank Caving	Rochester	Embankment	M	Sta. 87+00 – Area of erosion gullies (60'L x 10'W x 18"D) on the west side slope of the pump house.	Erosion gully will be repaired using established levee slide repair procedure.	Sep-10
088	Erosion/ Bank Caving	East Levee	Flood Damage Reduction Channel	M	Sta. 161+00 had right side of river bank failing into the channel in the flood plain.	Source of erosion is under investigation and bank will be repaired using established corps. procedures.	Routine Maint.
163	Foundation of Concrete Structures	West Levee	Interior Drainage	M	Charlie Pump Station had erosion gullies (Max. - at right side 5'W x 30'L x 3'D) on both slopes of the discharge channel and erosion on the right toe (5'W x 10'L) of the discharge channel.	Erosion will be repaired using established levee slide repair procedure.	Jun-10
165	Foundation of Concrete Structures	West Levee	Interior Drainage	M	Coombs Creek Pressure Sewer had erosion above the chute (2 gullies) and on the right slope (10'W x 25' L x 2'D) of the discharge channel.	Erosion will be repaired using established levee slide repair procedure.	Jun-10
166	Foundation of Concrete Structures	West Levee	Interior Drainage	M	Little Coombs Creek Pressure Conduit had erosion gully on the right slope (5'W x 12'L x 2'D) of the discharge channel.	Erosion will be repaired using established levee slide repair procedure.	Jun-10

Maintenance Deficiency Correction Period Report May 2010

ID No.	Rated Item	Levee/ Struc-ture	Template Section	Remark Rating	Location/ Remarks/ Recommendations	Correction Plan	Est. Date to Be Addressed
167	Foundation of Concrete Structures	West Levee	Interior Drainage	M	Pavaho discharge channel had a slope slide on the entire left bank (35'W x 150'L) and another slide (12'W x 20'L) on the right lower slope.	Erosion will be repaired using established levee slide repair procedure.	Jun-10
218	Plant Building	Rochester	Pump Station	M	There was soil erosion at the right side of the inlet and erosion (6'L x 2'W x 10"D) behind the right wing wall of the pump house intake for the Rochester Pump Station.	Soil erosion will be repaired using established levee slide repair procedure.	Sep-10
233	Riprap Revetments & Banks	East Levee	Flood Damage Reduction Channel	U	Erosion of the bank toward the levee at Belleview Pressure Conduit.	Design is underway to install a riprap blanket and reinforced toe wall to protect the bank andn the toe of the levee agains scour events up to & including the 100-year flood	Oct-10
080	Shoaling (sediment deposition)	East Levee	Flood Damage Reduction Channel	U	Shoaling with established vegetation was causing the diversion of the channel into the levee at Belleview Pressure Conduit.	Design is underway to install a riprap blanket and reinforced toe wall to protect the bank andn the toe of the levee agains scour events up to & including the 100-year flood	Oct-10
028	Erosion/ Bank Caving	East Levee	Embankment	U	DART Bridge Sta. 13+50 to 22+00 had erosion around bridge piers on the landside crest of the levee resulting from rain runoff from the bridge. This had reduced the levee crest width for thru seepage. Filter fabric and 12" stone protection had been placed	Bridge deck drain construction plans have been prepared by DART and construction is underway.	Jun-10
081	Encroachments	East Levee	Flood Damage Reduction Channel	M	East Levee Sta. 157+50 & West Levee Sta. 141+80 had construction equipment in the flood plain.	Construction equipment for MHH Bridge.	Dec-10
189	Encroachments	WWTP	Embankment	U	Chain link fence with 12" concrete strip foundation running along the river side levee crest edge (north, east, and south side of levee).	Chain link fence will be analyzed and a resolution determined. City has provided the documentation to the Corps and approval from the Corps is pending.	Jul-10

Maintenance Deficiency Correction Period Report May 2010

ID No.	Rated Item	Levee/ Struc-ture	Template Section	Remark Rating	Location/ Remarks/ Recommendations	Correction Plan	Est. Date to Be Addressed
239	Culverts/Discharge Pipes	System	Interior Drainage	U	Condition of pipes, culverts or conduits has not been verified by television camera video taping or visual inspection within the past 5 years, and reports were not available for review. All pipes, culverts or conduits should be adequately inspected (as previously described) by CoD and results should be provided to SWF.	The City regularly performs video inspections of all the conduits within the city using CCTV. However, to satisfy this PI item, the City has prepared an inspection schedule for determining the condition of the city's culvert and discharge pipes within th	Jul-10
009	Encroachments	East Levee	Embankment	M	Sta. 286+80 have fiber optic line crossing over levee (not streamlined).	Items 009 and 011 refer to the same fiber optic line encroachment. Both encroachments should be streamlined in accordance with SWFP 1150-2-1, Section 5.	Sep-10
010	Encroachments	East Levee	Embankment	M	Sta. 364+60 have fiber optic line crossing over levee (not streamlined).	Encroachments should be streamlined in accordance with SWFP 1150-2-1,	Sep-10
011	Encroachments	East Levee	Embankment	M	Sta. 286+95 had fiber optic line crossing over levee.	Items 009 and 011 refer to the same fiber optic line encroachment. Both encroachments should be streamlined in accordance with SWFP 1150-2-1, Section 5.	Sep-10
056	Fencing and Gates	East Levee	Interior Drainage	Obs	ATVs gaining unauthorized access.	Those locations where unauthorized access is occurring will be closed.	Routine Maint.